Bruhath Bangalore Mahanagara Palike Yelahanka Zone

EXTENSION OF TIME PROPOSAL

1	Name of the Work	Construction of RO Plants in Ward No.04 of Yelahanka Sattellite town Sub Division
2	Estimate Cost	50.00 Lakhs
3	Job Code	004-20-000036
4	A/S No	BBMP/CE/YZ/AS/01/2021-22, Date:19-06-2021
5	T/S No	BBMP/CE/YZ/TS/11/2021-22, Date:19-06-2021
6	Agreement No	BBMP/EE/YNK.D/EPMT-5/AG/35/2021-22, Date:13-10-2021
7	Name of the Contractor	Sri Umesh N
8	No and Date Under Which Work Order Isued	35/2021-22, Date:13-10-2021
9	Time Limited Orginally Fixed For Completion	90 Days
10	Date of Application by the Contractor For Granting Extension Of time	10-01-2022
11	Date of Receipt of Application in the Sub Division Officce	10-01-2022
12	Extension Granted if Any	-
	i)	-
	ii)	-
13	Work Carried Out by the Contractor during the original period stipulated in the contract	—
14	Work Carried Out during 1st Extension	-
15	Work Carried Out during 2nd Extension	-
16	Time Now Applied For	11-01-2022 to 8|06|2022 (150days)
17	Date of recommending time limit applied for	8|06|2022
18	whether the original application of the contractor is enclosed	Yes
19	Balance of work remaining to be done	—
20	Probable time required for completion of remaining work	—

AGL

21	cost of work charged establishment charged on the work after the expairy of original period	—
22	whether Notice As per clause of contract has been issued	—
23	Remarks of AEE and the daily rate of penalty proposed	Due to Site Dispute, the work is delay thereby EOT is recommended for sanction without penalty
24	Remarks of EE and the daily rate of penalty proposed	

Assistant Engineer
Ward No.04

Asst.Executive Engineer
Yelahanka Satellite town Sub Division

Executive Engineer
Yelahanka Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ